

Palmview Sewer Project

Road Transfer Update as of June 17, 2019

Project: Phase 1 Group B&F	Road Tranferred by	Road Paved by
Contractor: L&G Construction	Agua SUD	City of Palmview
Transferred to City	Transferred	Estimated
Pending Transfer	Estimated	Estimated
1st Street	7/17/2019	8/10/2019
Green Rd & Old 83	7/17/2019	8/10/2019
Project: Phase 1 Group A&G		
Contractor: OG Construction		
Transferred to City	Transferred	Estimated
East Goodwin	5/28/2019	6/21/2019
Pending Transfer	Estimated	Estimated
Minnesota	7/8/2019	8/1/2019
Jimmy Garza	6/24/2019	7/18/2019
Champion Lane	6/24/2019	7/18/2019
Paradise	7/1/2019	7/25/2019
Veterans (Abram east to Goodwin Acres)	7/1/2019	7/25/2019
Veterans (Bentsen east to La Homa)	7/8/2019	8/1/2019
Donna	7/8/2019	8/1/2019
Sun Valley	7/8/2019	8/1/2019
La Homa S (S north to exp 83)	6/24/2019	7/18/2019
Breyfolge North	7/15/2019	8/8/2019
Camelia	6/21/2019	7/15/2019
Las Aves	6/21/2019	7/15/2019
Milagro	6/21/2019	7/15/2019
Donahue	6/21/2019	7/15/2019
Breyfolge South	6/21/2019	7/15/2019
Towers Rd	7/14/2019	8/7/2019
Patriot St	7/14/2019	8/7/2019
Butchs Dr	7/15/2019	8/8/2019