

DIVISION X - LIST OF STREET OVERLAYS



OG CONSTRUCTION
L&G CONSTRUCTION

City of Palmview Overlay Information, Project - 1 Group B & F (Provided by S&B Infrastructure)

UPDATED 11/13/18

Street Name	Line Designation	Status	Notes:
Minnesota Rd.			
Ruiz St.	F1-j7	Milling	Released for paving 11/5/18 : Agua Sud Contractor will maintain for only a maximum 14 days
Maricela St./South Minnesota Rd.	F1-J4	Milled & Preped	Pending release from Agua SUD Contractor
Patricia Rd./South Minnesota Rd.	F1-j1	Milling	Pending release from Agua SUD Contractor
Greene Rd.			
Frances St.	F1-p		Released for paving 11/5/18 : Agua Sud Contractor will maintain for only a maximum 14 days
Marla St.	F1-p	Paved	
Royola St.	F1-n	Paved	
Roque Salinas	F1-m, F2-a2	Paved	
Tierra Linda Circle East	F1	Paved	
Tampico St.	F1-h	Paved	
Nogales St.	F1-g	Paved	
Mazatlan St.	F1-f	Paved	
Tierra Linda Blvd.	f1-e		Not yet paved. Pending Decision from City Engineer and City of Palmview as to Scope of work
Guadalajara St.	F1-d	Paved	
Durango St.	F1-c	Paved	
Chihuahua St.	F1-b	Paved	
Tierra Linda Circle West	F1		Pending release from Agua SUD Contractor
Agua Dulce		Partial Paved	Paved from Tierra Linda Circle W to Tierra Linda Blvd
Goodwin/Bates Rd.			
Flores Dr.	F2-a	Paved	
Flore Lane	F2-a3	Paved	
Alexander Dr.	F2-a1	Paved	
Alexandra Dr.	F2-a1A	Paved	
Ariel Dr.	F2-a1B	Paved	
Valle Bella Dr.	F2-a1	Paved	
La Paloma Dr.	B2-b4		Released for paving 10/31/18 : Agua Sud Contractor will maintain for only a maximum 14 days
Robin Lane	B2-b		Released for paving 10/19/18 : Agua Sud Contractor will maintain for only a maximum 14 days
Mourning Dove Lane	B2-b2		Released for paving 10/19/18 : Agua Sud Contractor will maintain for only a maximum 14 days
Green Jay Lane	B2-b3		Released for paving 10/19/18 : Agua Sud Contractor will maintain for only a maximum 14 days
Oreole Lane	B2-b		Released for paving 10/19/18 : Agua Sud Contractor will maintain for only a maximum 14 days
Mockingbird Lane	B2-b6		Pending release from Agua SUD Contractor
Perez Rd.	B2-a3		Released for paving 10/4/18 : Agua Sud Contractor will maintain for only a maximum 14 days
Tacho Rd.	B2-a		Released for paving 10/4/18 : Agua Sud Contractor will maintain for only a maximum 14 days

Hidalgo County Interior / Connecting Roads Street Overlay Information @ 16.50/FT (Provided by S&B Infrastructure)

Street Name	Line Designation	Status	Notes:
Minnesota Rd.	F1-j	Paved	90% Paved - Paving Contractor got rained out and will finish ASAP
Sunni St.	F1-j1	Paved	
Forshee St.	F1-j1	Paved	
Dave St.	F1-j	Paved	
Greene Rd.	F1, E2		Released from AGUA SUD 9/4/18 and is currently City of Palmviews responsibility
1st Street	E2		Pending release from Agua SUD Contractor
Mike Barrera St.	E2		Pending release from Agua SUD Contractor
Goodwin/Bates Rd.	E1		Pending release from Agua SUD Contractor
Bentsen Palm Drive	A1-e2d		Pending release from Agua SUD Contractor
South La Homa	A1		Pending release from Agua SUD Contractor

Private Streets - Not Eligible for Street Overlay by Hidalgo County, etc. (Provided by S&B Infrastructure)

Street Name	Line Designation	Status	Notes:
Citriland St.	F1-j		Released for paving 10/19/18 : Agua Sud Contractor will maintain for only a maximum 14 days
Palma Vista Dr.	G1-b1d		Pending release from Agua SUD Contractor
Patriot Rd.	G1-b1e		Pending release from Agua SUD Contractor
Tripple D PL.	A1-e2a		Pending release from Agua SUD Contractor

City of Palmview Overlay Information, Project - 2 Group A & G (Provided by S&B Infrastructure)

Street Name	Line Designation	Status	Notes:
Bentsen Palm Drive			
Minerva St.	A1-E2d1		Pending release from Agua SUD Contractor
Charles Dr.	A1-e2		Pending release from Agua SUD Contractor
Kelly	A1-e2b		Pending release from Agua SUD Contractor
Linda Dr.	A1-e2c		Pending release from Agua SUD Contractor
South La Homa Rd.			
Butchs Drive	A1, A1-o		Pending release from Agua SUD Contractor
Viento Tropical Street	A1-n		Released for paving 10/16/18 : Agua Sud Contractor will maintain for only a maximum 14 days
Lalos Dr.	A1-m		Released for paving 10/24/18 : Agua Sud Contractor will maintain for only a maximum 14 days
Lalos N St.	A1-m1		Released for paving 10/24/18 : Agua Sud Contractor will maintain for only a maximum 14 days
San Blas/San Feliciano	A1-i		Released for paving 10/16/18 : Agua Sud Contractor will maintain for only a maximum 14 days
San Cenovio	A1-i1		Released for paving 10/24/18 : Agua Sud Contractor will maintain for only a maximum 14 days
San Alejo	A1-i1a		Released for paving 10/24/18 : Agua Sud Contractor will maintain for only a maximum 14 days

San Delfino	A1-i2	Released for paving 10/16/18 : Agua Sud Contractor will maintain for only a maximum 14 days
San Efren	A1-i3	Released for paving 10/16/18 : Agua Sud Contractor will maintain for only a maximum 14 days
Jimmy Garza	A1-h	Pending release from Agua SUD Contractor
S Breyfogle/Schuerbach	A1-g	Pending release from Agua SUD Contractor
Princess Lea	A1-g8	Pending release from Agua SUD Contractor
Ester Street	A1-g7, A1-l	Pending release from Agua SUD Contractor
Carlos Street	A1-g6, A1-k	Released for paving 10/24/18 : Agua Sud Contractor will maintain for only a maximum 14 days
Hilda Street	A1-g5, A1-j	Pending release from Agua SUD Contractor
12th St.	A1-g	Pending release from Agua SUD Contractor
Las Aves	A1-g1	Pending release from Agua SUD Contractor
Milagro LA.	A1-g2	Pending release from Agua SUD Contractor
Donahue Ave.	A1-g3	Pending release from Agua SUD Contractor
Breyfogle	G1-b1	Pending release from Agua SUD Contractor
Donna Rd.	G1-b1c	Pending release from Agua SUD Contractor
Paradise Circle	G1-b1a	Pending release from Agua SUD Contractor
Mile-1/FM495/Veterans	G1, G6, G7, G7-b	Pending release from Agua SUD Contractor
Champion Lane	G1-c/G1-d	Pending release from Agua SUD Contractor
Palmview Dr.	G1-f	Pending release from Agua SUD Contractor
Minnesota	G1-h	Pending release from Agua SUD Contractor
Pammy Circle	G1-h1	Pending release from Agua SUD Contractor
E. Goodwin Rd.	G6-b	Pending release from Agua SUD Contractor
Encantado Circle	G6-b1	Pending release from Agua SUD Contractor
La Palma Dr.	G6-b2	Pending release from Agua SUD Contractor
Encantado Circle	G6-b3	Pending release from Agua SUD Contractor
Mesquite Dr.	G6-b4	Pending release from Agua SUD Contractor